

ANEXO III: PROGRAMA DE TRABAJOS

REFORMA P1 MERCADO DE SANTA EUGENIA					PROGRAMA DE TRABAJO (POR MESES)															
Id	Nombre de tarea	Duración	Comienzo	Fin	10	11	12	01	02	03	04	05	06	07	08	09	10	11		
					179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€		
1	ACTUACIONES PREVIAS	51 días	lun 01/01/18	lun 12/03/18	179.526,49€			179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€	179.526,49€		
2	ESTRUCTURA	16 días	lun 12/03/18	lun 02/04/18	15.631,47€			15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€	15.631,47€		
3	SANEAMIENTO	21 días	lun 12/03/18	lun 09/04/18	6.692,44€			6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	6.692,44€	
4	CUBIERTAS	31 días	lun 12/03/18	lun 23/04/18	5.640,14€			5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	5.640,14€	
5	 AISLAMIENTOS	71 días	lun 12/03/18	lun 18/06/18	87.007,94€			87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	87.007,94€	
6	DIVISIONES	48 días	jue 15/03/18	lun 21/05/18	117.970,47€			117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	117.970,47€	
7	ALICATADOS Y CHAPADOS	25 días	lun 07/05/18	vie 08/06/18	50.488,75€			50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	50.488,75€	
8	FALSOS TECHOS	30 días	lun 04/06/18	vie 13/07/18	44.657,46€			44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	44.657,46€	
9	PAVIMENTOS	41 días	lun 16/07/18	lun 10/09/18	86.213,41€			86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	86.213,41€	
10	CARPINTERIA DE MADERA	31 días	lun 04/06/18	lun 16/07/18	15.615,90€			15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	15.615,90€	
11	CARPINTERIAS DE ALUMINIO	30 días	lun 11/06/18	vie 20/07/18	69.869,06€			69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	69.869,06€	
12	VIDRIERIA	26 días	lun 23/07/18	lun 27/08/18	15.902,13€			15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	15.902,13€	
13	CERRAJERIA	46 días	lun 02/07/18	lun 03/09/18	10.356,29€			10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	10.356,29€	
14	PINTURAS	20 días	lun 03/09/18	vie 28/09/18	27.568,08€			27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	27.568,08€	
15	ELECTRICIDAD	150 días	lun 05/03/18	vie 28/09/18	46.571,59€			46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	46.571,59€	
16	ILUMINACIÓN	30 días	lun 20/08/18	vie 28/09/18	22.751,79€			22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	22.751,79€	
17	FONTANERIA	76 días	lun 07/05/18	lun 20/08/18	12.451,49€			12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	12.451,49€	
18	APARATOS SANITARIOS	31 días	lun 09/07/18	lun 20/08/18	140.773,75€			140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	140.773,75€	
19	CLIMATIZACIÓN	130 días	lun 26/03/18	vie 21/09/18	11.023,21€			11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	11.023,21€	
20	VENTILACIÓN	106 días	lun 26/03/18	lun 20/08/18	56.359,91€			56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	56.359,91€	
21	CAMPANAS COCINAS	66 días	lun 26/03/18	lun 25/06/18	58.833,01€			58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	58.833,01€	
22	SOLAR TÉRMICA Y ACS	51 días	lun 05/03/18	lun 14/05/18	7.178,49€			7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	7.178,49€	
23	GAS	31 días	lun 28/05/18	lun 09/07/18	37.098,74€			37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	37.098,74€	
24	CÁMARAS FRIGORÍFICAS	51 días	lun 21/05/18	lun 30/07/18	21.923,42€			21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	21.923,42€	
25	ELEVACION	51 días	lun 09/04/18	lun 18/06/18	47.835,47€			47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	47.835,47€	
26	PROTECCIÓN CONTRA INCENDIOS	95 días	lun 21/05/18	vie 28/09/18	1.174,84€			1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	1.174,84€	
27	INSTALACIONES ESPECIALES	95 días	lun 21/05/18	vie 28/09/18	13.778,70€			13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	13.778,70€	
28	VARIOS	30 días	lun 20/08/18	vie 28/09/18	15.516,75€			15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	15.516,75€	
29	SEGURIDAD Y SALUD	195 días	lun 01/01/18	vie 28/09/18																
30	GESTIÓN DE RC	195 días	lun 01/01/18	vie 28/09/18																